## Chapter 7

## **INTRODUCTION**

This section contains checklists for use in field maintenance operations:

- Meter Panel Checklist
- Air Pipe Route Checklist
- Central Office Cable Pressurization Checklist
- Cable Pressure Status Report
- Checklist for Cable Pressurization Trucks

28-00q07.ASM 7-1

			METER PANEL CHECKLIST
EXCH	ANGE: _		METER PANEL:
CERTI	FIED BY	':	DATE:
The fo	llowing	inform	nation should be provided for each individual meter panel at the Central Office.
YES	<u>NO</u>		
		1)	Is a 0-50 SCFH (Standard Cubic Feet per Hour) flow transducer installed, programmed, and operating on the meter panel? Verify this on the Sparton/Chatlos and PressureMAP printouts.
		2)	Are all cables at the meter panel identified on the panel? Verify this at the meter panel.
		3)	Is the meter panel delivery pressure set at 10 PSI (Pounds per Square Inch)? Verify the delivery pressure at the meter panel with a "C" gauge.
		4)	Is an OAU (Optimum Air Usage) value correctly calculated for the meter panel flow transducer? Is the OAU value programmed into PressureMAP? Verify this by obtaining an Extended Specific Device Report through PressureMAP (option 2x from the PressureMAP Device History Menu).
		5)	Are all fields on the PressureMAP Extended Device History Report for the flow transducer at the meter panel correct? Generate an Extended Device History Report for the meter panel and verify that all the data fields in the report are complete and accurate (option 2x from the PressureMAP Device History Menu).
		6)	Is there a system index for this route as shown in PressureMAP?
		7)	Is the System Quality Index above 80?
Syste	em Stu	2-1340 Santa (831) 4 (800) 2 (831) 4	Incorporated D. East Cliff Drive Cruz, CA 95062 475-5777 247-8255 475-9207 FAX
_		www.a	irtalk.com Form #105en-3

7-2 28-00q07.ASM

AIR PIPE ROUTE CHECKLIST						
EXCH	ANGE:		PIPE ROUTE:			
CERTI	FIED BY	Y:	DATE:			
The fo	llowing	inforr	nation should be provided for each pipe alarm panel at the Central Office.			
YES	<u>NO</u>					
		1)	Is a 0-50 SCFH (Standard Cubic Feet per Hour) flow transducer installed, programmed, and operating on the pipe alarm panel? Verify this on the Sparton/Chatlos and PressureMAP printouts.			
		2)	Has an OAU (Optimum Air Usage) been calculated for the flow transducer on the pipe alarm panel? Is the OAU value recorded correctly on the Extended Device History Report generated by PressureMAP (Option 2x from the PressureMAP Device History Menu)?			
		3)	Is the pipe alarm panel delivery pressure set at 10 PSI (Pounds per Square Inch)? To verify this, measure the delivery pressure at the pipe alarm panel with a "C" gauge.			
		4)	Is there a pressure transducer installed, programmed and operating that monitors the air pipe pressure at the last pressure transducer housing location on the pipe route? Verify the transducer data on the CPAMS and PressureMAP printouts.			
		5)	On dual feed systems, are all cables monitored with pressure transducers at all midpoint locations? Verify the transducer data on the Sparton/Chatlos and PressureMAP printouts.			
		6)	On single feed systems, are all cables monitored with pressure transducers at the endpoints? The transducers must be installed, programmed, and operating. Verify this on the Sparton/Chatlos and PressureMAP printouts.			
		7)	Verify that all data fields on the Specific Device Information Report Produced by PressureMAP are correct and complete for each device on the pipe route.			
		8)	Is there a system index for this route as shown in PressureMAP?			
		9)	Is the System Quality Index above 80?			
The following questions should be answered for air pipe routes that have flow transducers installed at the air pipe manifolds.						
		10)	Is a 0-19 SCFH flow transducer installed, programmed, and operating at each air pipe manifold? Is each flow transducer recorded on the Device History Report generated by PressureMAP? Verify the transducer data on the Sparton/Chatlos and PressureMAP reports.			
		11)	Is an OAU value established for each manifold flow transducer? Are the OAU values correctly recorded on the Extended Device History Report generated by PressureMAP (option 2x from the PressureMAP Device History Menu)?			
		12)	Is the sum of the air pipe manifold OAU's equal to the pipe alarm panel OAU? Verify this from the Extended Device History Report produced by PressureMAP (option 2x from the Device History Menu).			
Syst	em St	2-134 Santa (831) (800) (831)	## Incorporated  ## Inc			

28-00q07.ASM 7-3

CENTRAL OFFICE CABLE PRESSURIZATION CHECKLIST						
CENTRAL OFFICE:			DATE:			
The fo	llowing	quest	cions are to be verified for the wire center.			
YES	<u>NO</u>					
		1)	Are stickmaps developed for this Central Office which show the location of all air pressure transducers and air pipe manifold locations?	r pipes,		
		2)	Are the hours per sheath mile per month and System Quality Index being tracke monthly basis for the Wire Center?	d on a		
		3)	What is the System Index for this office?			
		4)	Total number of sheath miles for this office (found on System Quality Index)			
		5)	Total number of routes (pipe alarm and meter panel) in Central Office			
		6)	Total number of routes certified (all questions asked on individual checklist answ	vered "yes".		
FIELI	D REV	<u>IEW</u>				
			ire center should be field-verified against the records. A route can be chos all manifolds and pressure transducer locations will be field-verified.	en at		
Route	Numbe	er (des	ignation)			
		7)	Are all air pipe manifolds located as indicated by the stickmaps?			
		8)	Are all cables fed at manifold locations?			
		9)	Are all pressure transducer locations located as indicated by stickmaps?			
		10)	Are all cables monitored at pressure transducer locations?			
Syste	em Sti	udies	s Incorporated			
		Santa (831)	10 East Cliff Drive a Cruz, CA 95062 475-5777			
=		(831)	247-8255 475-9207 FAX airtalk.com	Form #107en-2		

7-4 28-00q07.ASM

		CABLE PRE	CABLE PRESSURE STATUS REPORT	US REPORT			
DISTRICT:							
DATE:							
* Minimum Required for PressureMAP	PressureMAP						
Office	Cable Pressure Stickmaps	Flow TDs at * Pipe & Meter Panels	Optimum Air * Usage Calculation for Flow TDs	Pressure TDs *	Office Field *	Flow TDs *	Currently on PressureMAP?
System Studies Incorporated Santa Cruz, CA 95062 (8311 475-5777	orated f Drive 95062						
(800) 247-8255 (831) 475-9207 FAX www.airtalk.com	FAX						Form #108en

28-00q07.ASM 7-5

		CHECKLIST FOR CABLE PRESSURIZATION TRUCKS	
The follow	ving li	ist of equipment should be carried on each cable pressurization truck.	
	1)	Flow Finders (assortment of 0-9.5, 0-19, 0-47.5 and 0-95 SCFH)	
	2)	Flow Gauge	
	3)	A 0-12 PSI "C" Pressure Gauge or Digital Pressure Gauge	
	4)	A 0-20 SCFH Portable Flow Rater	
	5)	A Direction of Flow Indicator	
	6)	An Ultrasonic Leak Detector	
	7)	A Soap Bucket with Brush	
	8)	A Hand Held Pocket Calculator	
	9)	A Chart of Pneumatic Resistance for Cables	
	10)	Leak Locating Worksheets	
	11)	System Studies Theory & Practice Book	
	12)	Underground Prints	
	13)	Air Pressure Stickmaps	
	14)	A Volt Ohm Meter (VOM)	
	15)	Spare 0-19 SCFH and 0-50 SCFH Flow Transducers	
	16)	Spare Pressure Transducers	
	17)	Small Coil of 3/8" Tubing	
	18)	Spare Air Pipe Fittings	
	19)	3/8" Spare Plastic Tubing Fittings	
	20)	50% of Trucks Equipped with Hydrogen Detector and Tank of Trace Hydrogen	
	21)	Ultrasonic Duct Probe Available and in Working Order. One Required for Area.	
System	2 S (8 (8	lies Incorporated -1340 East Cliff Drive ianta Cruz, CA 95062 8331) 475-5777 800) 247-8255 831) 475-9207 FAX	Fam. #400 - 7
	W	ww.airtalk.com	Form #109en-5

7-6 28-00q07.ASM